

96th Street and Keystone Parkway Interchange Project - TIGER Schedule

Task	Start Date	End Date
EA FONSI	March 5, 2012	March 5, 2012
INDOT/LPA and Consultant.LPA Contracts	October 1, 2015	January 31, 2016
Notice to Proceed for Stage 3 Design	February 1, 2016	February 1, 2016
Plan Development	February 1, 2016	April 15, 2017
Locate ROW Lines on plans	February 1, 2016	March 15, 2016
Stage 3 Design/Hydraulics/Pvmt	February 1, 2016	September 1, 2016
Tracings design	September 15, 2016	March 1, 2017
Ready for Contracts	April 15, 2017	April 15, 2017
Utilities		
Revised Plans to Utilities for Work Plans	February 1, 2016	February 1, 2016
Utility work plan development	February 1, 2016	September 15, 2016
Utility coordination mtgs for conflicts	July 1, 2016	August 31, 2016
Revise work plans and INDOT approve	September 15, 2016	October 15, 2016
Agreement preparation	October 15, 2016	November 30, 2016
Work plans approved	December 1, 2016	December 31, 2016
Utility relocations	January 1, 2017	August 15, 2017
Right-of-way		
Appraising	March 15, 2016	October 15, 2016
Appraisal Review	October 15, 2016	November 30, 2016
Buying	December 1, 2016	January 31, 2017
Condemnations	January 1, 2017	August 15, 2017
Relocations	May 1, 2017	August 15, 2017
Permitting		
Indy/Hamilton County Stormwater	September 1, 2016	April 15, 2017
Rule 5	May 1, 2017	July 31, 2017
Construction		
Letting	August 15, 2017	August 15, 2017
Contractor Notice to Proceed	September 15, 2017	September 15, 2017
Mobilization	October 15, 2017	November 30, 2017
x-overs	December 1, 2018	February 28, 2018
Storm sewer trunk lines	March 1, 2018	May 31, 2018
Temp. widening	May 1, 2018	June 1, 2018
Temp signal installation	June 1, 2018	July 1, 2018
Keystone/Bridge Construction	July 1, 2018	July 1, 2019
Haver/Threee Connector	July 1, 2018	November 15, 2018
96th St Construction	March 15, 2019	November 15, 2019
Keystone open to traffic	July 1, 2019	July 1, 2019
Entire project open to traffic	November 15, 2019	November 15, 2019

= critical path